ROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

	Name of the work	Providing and laying HDPE water line in HMT Layout Block-4 in JP Park ward no 17.
2	Estimate amount of work & sanctioned No.	49,98,000/-
3	Amount put to tender	49,98,000/-
4	Agreement No	EE/RRND/AGMT/224/13-14 Date: 05.02.2014
5	No. & date of work order issued	EE/RRND/WO/224/13-14 Date: 05.02.2014
6	Time limit originallly fixed for completion of the work	90 days
7	Name of the Contractor	M Krishnamurthy
8	Date of application of the contractor for granting the extension of time	05.05.2014
9	Date of receipt of application in the Sub Division	–
10	Extension granted if any	–
11	Work carried out during the first period and Ist extension.	–
12	Work carried out by the contractor during the original period.	05.05.2014
13	Work carried out during the 2nd extension.	–
14	Time now applied	28.06.2014

Scanned by CamScanner

15	Date of recommending the time limit applied for	–
16	Whether the original application of the Contractor enclosed	–
17	Balance works remaining to be done	–
18	Probable time limit required for completion remaing works.	–
19	Const of work charge establishment	–
20	Weekly notice as per Rule 2 of the contract has been issued.	–
21	Remarks by the Asst Conservator of Forest	–
22	Daily rate & fine proposed	–
23	Recommendation of the Executive Engineer-5.	Executive Engineer, RRNagara Division

Executive Engineer
RR Nagara Division

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-560 072

Scanned by CamScanner